

Chemical Import Substitution Strategy

Quarterly Tracking Dashboard (FY26-30)

CURRENT QUARTER **Q2 FY27 (Jul-Sep 2026)**

FY30 TARGET **\$8.8-9.8bn**

CAPEX PLANNED **₹1.38 trillion**

OVERALL STATUS **AT RISK**

 **CRITICAL TIMING (NOW):** DGFT TPA/Dyes anti-dumping duty decisions expected Q1-FY27 (any week in Aug 2026). Final determinations will increase FY30 savings by \$430-640mn. Monitor PIB/DGFT portal daily. Decision delays beyond Sep 2026 will push duty implementation to FY28, reducing FY30 impact.

 **BPCL AP ENVIRONMENTAL CLEARANCE:** EC not yet filed for BPCL AP (₹1L cr, 350 KTPA ethylene). Required for FY27-28 capex execution. PARIVESH submission needed by Q3-FY27. Delay risk: 6-12 months = FY28-29 commissioning vs. target FY28.

BPCL ATHENA PROJECT (AP)

Capex Budget **₹1,00,000 cr**

Capacity (KTPA) Ethylene: 350 | Propylene: 280 | PP: 200

Target Commissioning **FY28**

Execution Progress 20%

Current Milestone

-  Q3-FY27: Environmental Clearance (EC) filing
-  Q4-FY27: Detailed design finalization
-  Q1-FY28: EPC contract award

 **At Risk (EC Pending)**

RIL O2C EXPANSION

Capex Budget **₹75,000 cr**

Capacity (KTPA) Ethylene: 1,200 | Aromatics: 600 | Glycol: 400

Target Commissioning **FY29-30**

Execution Progress 35%

Current Milestone

-  Q2-FY27: Land acquisition completed
-  Q3-FY27: EPC bid evaluation
-  Q1-FY28: Contract award expected

 **On Track**

L&T BINA LLDPE

Capex Budget ₹**600-1,200 cr**
Capacity (KTPA) LLDPE: 200-250
Target Commissioning **FY27-28**
Execution Progress 45%
Current Milestone

- ✅ Q1-FY27: Swing reactor design completed
- ⌚ Q2-FY27: Equipment procurement underway
- ⌚ Q4-FY27: Installation phase

✅ On Track

BHAVYA DYE PARKS

Total Budget ₹**3,030 cr**
Parks Planned Jharkhand (₹1,200cr) | Tamil Nadu (₹1,030cr) | Gujarat (₹800cr TBD)
Target Operationalization **FY28-29**
Overall Progress 25%
Current Milestone

- ⌚ Q2-FY27: Land acquisition (Jharkhand 60%, TN 40%)
- ⌚ Q3-FY27: Infrastructure design finalization
- ⌚ Q4-FY27: Site development begins

⚠️ Delayed (Land Acquisition Slow)

ACTIVE DGFT INVESTIGATIONS & EXPECTED DECISIONS (Q1-FY27)

Chemical (HSN)	Initiation Date	Expected Decision	Expected Duty Rate	FY30 Impact	Current Status	Risk Flag
TPA (29173600)	Mar 2026	Aug-Sep 2026 (IMMINENT)	15-20%	+\$220-290mn	⌚ Decision Window	🔴 CRITICAL: Decision delayed beyond Sep 2026 → FY28 duty implementation
Dyes/Azo (32030010)	Mar 2026	Aug-Sep 2026 (IMMINENT)	15-25%	+\$210-350mn	⌚ Decision Window	🔴 CRITICAL: Parallel with TPA; decisions likely announced together
QCO (29071100?)	TBD	TBD	?	+\$150-250mn (est.)	? Unconfirmed	🟡 VERIFY: Check DGFT portal; HSN code & case status unclear
ANTU (29214110?)	TBD	TBD	?	+\$80-120mn (est.)	? Unconfirmed	🟡 VERIFY: Possibly organic intermediates umbrella case;

Chemical (HSN)	Initiation Date	Expected Decision	Expected Duty Rate	FY30 Impact	Current Status	Risk Flag
----------------	-----------------	-------------------	--------------------	-------------	----------------	-----------

aniline timing unclear

RISK REGISTER

● CRITICAL: BPCL AP Environmental Clearance (EC) Not Filed

Risk: ₹1L cr project requires EC from PARIVESH (Ministry of Environment). EC filing required by Q3-FY27 for FY28 commissioning target.

Impact if delayed: 6-12 month delay → FY29 commissioning → \$200-300mn FY30 savings deferred to FY31

✓ **ACTION:** BPCL to submit EC application by Aug 31, 2026 (this month)

● CRITICAL: DGFT TPA/Dyes Duty Decision Timing

Risk: Decisions expected "any week in Aug-Sep 2026" (now). If decisions delayed beyond Sep 2026, duty notifications pushed to FY28 (vs. target FY27).

Impact if delayed: +\$430-640mn FY30 savings opportunity lost or deferred to FY31. Domestic producers face price compression without tariff umbrella in FY27.

✓ **ACTION:** Monitor PIB/DGFT portal DAILY. Escalate if decision not issued by Oct 31, 2026.

● HIGH: BHAVYA Parks Land Acquisition Delays

Risk: Jharkhand park 60% acquired, Tamil Nadu 40% acquired as of Q2-FY27. Typical land acquisition timelines: 6-12 months per state.

Impact if delayed: Park operationalization pushed from FY29 to FY30 → Dye producer migration delays → FY30 substitution savings hit by ₹150-200 crore

✓ **ACTION:** Weekly status calls with Jharkhand IIDCL & TN SIPCOT; escalate delays to Ministry of Textiles by Q3-FY27.

● MEDIUM: RIL O2C EPC Contract Award Delay

Risk: Large ₹75k cr project; EPC bid evaluation typically 6-9 months. Geopolitical/supply chain delays common in 2026.

Impact if delayed: Contract award pushed from Q1-FY28 to Q2-FY28 → Commissioning from FY29-30 to FY30-31 → FY30 target undershot by 30%

✓ **ACTION:** RIL investor calls to track Q3-FY27 bid evaluation; flag if award slips beyond Q1-FY28.

● MEDIUM: Geopolitical Tariff/Sanctions Risk

Risk: US-China trade tensions could disrupt capex EPC sourcing (semiconductors, specialty materials from restricted vendors).

Impact if disrupted: 3-6 month supply delays → Project cost overruns (10-15% capex inflation) → ROI compression

✓ **ACTION:** Monitor geopolitical alerts; diversify EPC sourcing (EU, Japan, S. Korea alternatives).

CAPEX-DRIVEN SAVINGS (BASE CASE)

Tier 1 (Ethylene, PP, HDPE, TPA) **\$5.0bn**

Tier 2 (Propylene, PX, Glycol, Acetic Acid) **\$2.3bn**

Tier 2.5 (Lecithin) **\$0.08bn**

Tier 3 (Dyes, Aniline, others) **\$0.9bn**

TOTAL (Capex) \$8.3bn
ANTI-DUMPING DUTY UPSIDE

TPA Duty (15-20%) **+\$220-290mn**
Dyes Duty (15-25%) **+\$210-350mn**
QCO (if approved) **+\$150-250mn**
ANTU (if approved) **+\$80-120mn**

TOTAL (Duty Upside) **+\$660-1,010mn**
PLI & OTHER SCHEMES

Pharma Bulk Drugs PLI (4%) **+\$30-50mn**
Textiles PLI (4%) **+\$25-40mn**
BHAVYA Parks (capex grant) ₹**400-600cr (FY26-28)**
GST Exemption (18% capex) **~\$3bn (capex phase)**

TOTAL (Schemes) **+\$55-90mn (annual)**
SCENARIO ANALYSIS: FY30 TOTAL SAVINGS

 BASE CASE (Capex Only)

\$8.3bn

Assumes all capex on-track; no anti-dumping duties approved; PLI uptake at 50%

 AT-RISK CASE (Capex + Duty Delays)

\$7.2bn

BPCL AP delayed to FY29; RIL O2C to FY31; TPA/Dyes duty pushed to FY28

 OPTIMISTIC CASE (All Capex On-Track + Duties + QCO/ANTU)

\$9.8bn

Capex delivered FY27-30; TPA/Dyes duties approved by Sep 2026; QCO/ANTU cases filed & approved FY27-28

Q2 FY27 (JUL-SEP 2026) MILESTONES & TRACKING

Initiative	Key Milestone	Owner	Target Completion	Q2 Status	RAG
DGFT TPA Duty	Final determination & notification	Commerce Ministry / DGFT	Aug 31, 2026	Decision window open (anytime this week/month)	 Pending
DGFT Dyes Duty	Final determination & notification	Commerce Ministry / DGFT	Aug 31, 2026	Decision window open (anytime this week/month)	 Pending
BPCL AP EC Filing	Environmental Clearance application to PARIVESH	BPCL / MoEFCC	Aug 31, 2026	Application not yet filed (flagged as at-risk)	 Delayed
BHAVYA Parks Land	Land acquisition 75% complete (J'khand 70%, TN 80%)	Ministry of Textiles / IIDCL	Sep 30, 2026	Currently 60-70% complete; pace below target	 At Risk
RIL O2C EPC Bid	Bid evaluation completed; preferred bidder announced	RIL / EPC Contractors	Sep 30, 2026	On-track; 5-6 bidders in final evaluation	 On Track
L&T Bina LLDPE Equip.	Equipment procurement 60% complete	L&T / Suppliers	Oct 31, 2026	On-track; Reactor vessel fabrication underway (Korea)	 On Track
QCO DGFT Case	Verify case status (case initiation if exists)	User / DGFT	Sep 15, 2026	Pending verification; HSN code & status unclear	 Unconfirmed
ANTU DGFT Case	Verify case status (organic intermediate umbrella?)	User / DGFT	Sep 15, 2026	Pending verification; may be part of broader case	 Unconfirmed

Q3 FY27 (OCT-DEC 2026) FORECAST & ACTIONS

- BPCL AP**  CRITICAL: EC decision expected (3-4 months post-filing). If approved → Proceed to detailed design (Q4). If rejected → Resubmit (3-6 month delay).
- RIL O2C**  EXPECTED: EPC contract award Q1-FY28 (typically Jan 2027). Monitor for any

delays in bid evaluation or geopolitical disruptions.

L&T Bina	✅ ON TRACK: Equipment procurement 80% complete by Dec 2026. Installation phase begins Q4-FY27.
BHAVYA Parks	⚠️ MONITOR: Land acquisition should reach 90% by Dec 2026 for FY28-29 operationalization target. Escalate if below 80%.
PLI Schemes	Track Q3 FY27 PLI disbursements; early uptake by pharma & textile firms indicates market confidence. Monitor DCPC PLI utilization report (if published).

Chemical Import Substitution Quarterly Dashboard | Q2 FY27 (Aug 2026)

Data Source: SEBI capex disclosures, PIB announcements, DGFT portal, Ministry of Chemicals & Petrochemicals

Next Update: Q3 FY27 (Oct 1, 2026) | Review Cycle: Quarterly (last Friday of each quarter)

Contact: dcpc.gov.in | Prepared by: Import Substitution Strategy Unit